

RECEIVED

2016 JUN -2 PM 4: 23

IDAHO PUBLIC  
UTILITIES COMMISSION

**LISA D. NORDSTROM**  
Lead Counsel  
[lnordstrom@idahopower.com](mailto:lnordstrom@idahopower.com)

June 2, 2016

**VIA HAND DELIVERY**

Jean D. Jewell, Secretary  
Idaho Public Utilities Commission  
472 West Washington Street  
Boise, Idaho 83702

Re: Case No. IPC-E-13-16 - Selective Catalytic Reduction ("SCR") Controls on Jim Bridger Power Plant Units 3 and 4 – Idaho Power Company's 10<sup>th</sup> Quarterly Report

Dear Ms. Jewell:

In Order No. 32929, the Idaho Public Utilities Commission ("Commission") directed Idaho Power Company ("Company") to submit quarterly reports updating the Commission on any changes to environmental policy or regulations until such time as the Jim Bridger Power Plant upgrades are installed and placed in service. The enclosed materials indicate that the SCR on Unit 4 will be placed in service by December 31, 2016.

Please note that the attachment to this report is commercially sensitive and if disclosed freely could subject Idaho Power or its customers to risk of competitive disadvantage or other business injury. Consequently, the attachment will be provided separately to those parties that have signed the Protective Agreement in this matter. The undersigned attorney, in accordance with RP 67, certifies that this monthly report contains information that is a trade secret as described in Idaho Code § 74-101, et seq., and § 48-801, et seq., and as such is exempt from public inspection, examination, or copying.

Very truly yours,



Lisa D. Nordstrom

LDN:kkt  
Enclosure  
cc: Service List

**10<sup>th</sup> Quarterly Report for the Jim Bridger Plant**  
**Selective Catalytic Reduction Upgrade at Units 3 and 4**  
**June 2, 2016**

This quarterly report provides an update as to the current status of environmental policies or regulations that are relevant to the construction of the Selective Catalytic Reduction (“SCR”) controls at the Jim Bridger Plant Units 3 and 4 (“Bridger Plant”), as well as a construction progress update for the SCR installation project through May 1, 2016, and a schedule of major construction milestones. Finally, a summary of actual project costs and a forecast of total project costs as of March 31, 2016, is provided as a confidential attachment to this report.

**Environmental Regulations Update:**

**Clean Air Act Section 111(d) for Existing Power Plants**

On October 23, 2015, the final Clean Power Plan was published in the Federal Register and the Environmental Protection Agency proposed a Federal Implementation Plan.

On February 9, 2016, the U.S. Supreme Court issued orders staying the Clean Power Plan pending resolution of challenges to the rule. The DC Circuit Court of Appeals set a litigation schedule, with oral arguments scheduled for June 2, 2016. On May 16, 2016, the DC Circuit Court of Appeals ordered that the oral arguments be rescheduled before the en banc court on Tuesday, September 27, 2016. Because an appeal of any decision made by the DC Circuit Court is expected, the en banc review is likely to speed up the overall litigation process; however, timing of the final outcome is difficult to predict.

**Project Cost Update:**

The total cost variance for the Unit 4 SCR remains relatively unchanged compared to last quarter’s report. Currently, the Unit 4 SCR is approximately \$6.7 million under the original cost estimate.

**Construction Progress Update:**

The SCR at Unit 3 was completed on-time and is currently operational; therefore, the construction progress updates herein will be for Unit 4.

The following are updates on projects that were included as part of the Engineering, Procurement and Construction contract (“EPC Contract”) or individual projects identified as separate expense categories in the budget.

As of May 1, 2016, 99.2 percent of the 3,031 tons of Unit 4 structural steels had been erected and 84 percent of the Unit 4 SCR electrical work had been completed.

During a three-day spring outage, a large amount of electrical tie-in work was completed. A substantial amount of cable pulls, electrical, and piping work has been accomplished this quarter.

The large particle ash system downcomers has been installed. Insulation blankets are being installed on the transfer conveyor. Insulation work continues on the reactor and duct work.

PacifiCorp has received proposals/bids from contractors to perform the reinforcement work on the air preheater, boiler, and external flue gas path. PacifiCorp is currently evaluating these proposals for award.

PacifiCorp is working with its corporate environmental group to add aqueous ammonia, the nitrogen oxides ("NO<sub>x</sub>") reduction reagent, to the list of permitted sources that can be disposed of in the wastewater ponds at the plant.

**Schedule:**

The project remains on schedule to comply with the required completion dates with the following major milestones remaining:

- Unit 4 Fall Outage Start – September 3, 2016
- Unit 4 Mechanical Completion – November 3, 2016
- Unit 4 Compliance Deadline – December 31, 2016

**Conclusion:**

The installation on the Unit 4 SCR controls at the Bridger Plant remains on schedule and under-budget. Based on what is known today, the SCR investments continue to be the most cost-effective means of ensuring that Units 3 and 4 comply with state and federal emissions regulations. Further, the Company continues to believe that the Bridger Plant SCR investments represent the lowest cost and least risk option for serving future customer demands.

## CERTIFICATE OF SERVICE

I HEREBY CERTIFY that on this 2<sup>nd</sup> day of June 2016 I served a true and correct copy of the within 10<sup>th</sup> QUARTERLY REPORT FOR THE JIM BRIDGER SELECTIVE CATALYTIC REDUCTION UPGRADE AT UNITS 3 AND 4, upon the following named parties by the method indicated below, and addressed to the following:

**Commission Staff**

Don Howell  
Deputy Attorney General  
Idaho Public Utilities Commission  
472 West Washington (83702)  
P.O. Box 83720  
Boise, Idaho 83720-0074

Hand Delivered  
 U.S. Mail  
 Overnight Mail  
 FAX  
 Email [don.howell@puc.idaho.gov](mailto:don.howell@puc.idaho.gov)

**Industrial Customers of Idaho Power**

Peter J. Richardson  
Gregory M. Adams  
RICHARDSON ADAMS, PLLC  
515 North 27<sup>th</sup> Street (83702)  
P.O. Box 7218  
Boise, Idaho 83707

Hand Delivered  
 U.S. Mail  
 Overnight Mail  
 FAX  
 Email [peter@richardsonadams.com](mailto:peter@richardsonadams.com)  
[greg@richardsonadams.com](mailto:greg@richardsonadams.com)

Dr. Don Reading  
6070 Hill Road  
Boise, Idaho 83703

Hand Delivered  
 U.S. Mail  
 Overnight Mail  
 FAX  
 Email [dreading@mindspring.com](mailto:dreading@mindspring.com)

**Idaho Conservation League**

Benjamin J. Otto  
Idaho Conservation League  
710 North Sixth Street  
Boise, Idaho 83702

Hand Delivered  
 U.S. Mail  
 Overnight Mail  
 FAX  
 Email [botto@idahoconservation.org](mailto:botto@idahoconservation.org)


**Snake River Alliance**

Dean J. Miller  
McDEVITT & MILLER LLP  
420 West Bannock Street (83702)  
P.O. Box 2564  
Boise, Idaho 83701

Hand Delivered  
 U.S. Mail  
 Overnight Mail  
 FAX  
 Email [joe@mcdevitt-miller.com](mailto:joe@mcdevitt-miller.com)

Ken Miller, Clean Energy Program Director  
Snake River Alliance  
P.O. Box 1731  
Boise, Idaho 83701

Hand Delivered  
 U.S. Mail  
 Overnight Mail  
 FAX  
 Email [kmiller@snakeriveralliance.org](mailto:kmiller@snakeriveralliance.org)

  
\_\_\_\_\_  
Kimberly Towell, Executive Assistant