

BEFORE THE

RECEIVED

2013 OCT 11 PM 3:34

IDAHO PUBLIC UTILITIES COMMISSION

IN THE MATTER OF IDAHO POWER
COMPANY'S APPLICATION FOR A
CERTIFICATE OF PUBLIC CONVENIENCE
AND NECESSITY FOR THE INVESTMENT
IN SELECTIVE CATALYTIC REDUCTION
CONTROLS ON JIM BRIDGER UNITS 3
AND 4.

)
) CASE NO. IPC-E-13-16
)
)
)
)
)
)
)
)

NON-PROPRIETARY DIRECT TESTIMONY AND EXHIBITS
OF MIKE LOUIS

IDAHO PUBLIC UTILITIES COMMISSION

OCTOBER 11, 2013

1 Q. Please state your name and business address for
2 the record.

3 A. My name is Mike Louis. My business address is
4 472 West Washington Street, Boise, Idaho.

5 Q. By whom are you employed and in what capacity?

6 A. I am employed by the Idaho Public Utilities
7 Commission as a Utilities Analyst.

8 Q. What is your educational and professional
9 background?

10 A. I received my Bachelor and Master of Science
11 degrees in Industrial Engineering with concentrations in
12 manufacturing systems and engineering economics from Purdue
13 University in 1985 and 1992, respectively. I also received
14 my Masters in Public Policy and Administration at Boise
15 State University in 2005. In addition to my formal
16 education, I have attended Michigan State University
17 Institute of Public Utilities Annual Regulatory Studies
18 Program, NARUC Utility Rate School, Electricity Grid
19 School, and Advanced Regulatory Studies Program.

20 My work experience includes 18 years of
21 industrial/commercial practice developing and managing
22 manufacturing systems and operations, planning processes,
23 and supply chains for General Motors, Hewlett-Packard,
24 Jabil Circuit, and Albertsons Companies. I also have spent
25 six years administrating and conducting energy policy

1 research with the Energy Policy Institute at Boise State
2 University. As part of my manufacturing and academia
3 experience is the management of departmental budgets as a
4 mid-level manager and project budgets as a manager of
5 several large strategically-oriented projects. I have also
6 taught classes in program and project management in the
7 Department of Public Policy and Administration at Boise
8 State University.

9 At the Idaho Public Utilities Commission, my work
10 responsibilities have included a variety of electric and
11 natural gas cases including integrated resource plans,
12 purchased gas and power cost adjustment cases, prudence
13 reviews of power plant investments, and several general
14 rate cases looking specifically at emission control
15 investments.

16 Q. What is the purpose of your testimony in this
17 proceeding?

18 A. The purpose of my testimony is to describe
19 Staff's analysis as to the prudence of the Company's
20 proposed investment in selective catalytic reduction (SCR)
21 controls on Jim Bridger Units 3 and 4. In addition, I
22 provide recommendations related to the issuance of a
23 Certificate of Public Convenience and Necessity (CPCN) and
24 propose ratemaking treatment.

25 Q. Please summarize your testimony in this case.

1 A. I believe the Company's decision to move forward
2 with the emission control investment project for Jim
3 Bridger Units 3 and 4 is prudent; supporting authorization
4 of a CPCN issued under *Idaho Code* §61-526. However, I only
5 recommend authorization of \$81,378,000 in direct project
6 costs of the \$117,947,962 requested in the Company's
7 Application based on provisions for binding ratemaking
8 treatment under *Idaho Code* §61-541. I have also made
9 several recommendations related to the handling of
10 variances between the Commitment Estimate and actual costs.

11 Q. What documents did you analyze that lead to your
12 recommendation?

13 A. I examined the following documents:

- 14 1. The Company's Application, direct testimony
15 of Company witnesses, and accompanying
16 exhibits;
- 17 2. Idaho Power's 2013 Integrated Resource Plan;
- 18 3. Discovery by Staff and intervening parties
19 including but not limited to the Company's most
20 recent business plan, Engineering, Procurement,
21 and Construction (EPC) contractor evaluation
22 documents, EPC Contract, and the Jim Bridger
23 operations contract between Idaho Power Company
24 and PacifiCorp;
- 25 4. PacifiCorp's CPCN cases in Wyoming and Utah

1 including the Application, testimony,
2 discovery requests, and orders;

3 5. Idaho's CPCN statutes including *Idaho Code*
4 §61-541, and §§61-526 through 61-530;

5 6. Environmental Protection Agency's (EPA)
6 proposed rule on the Wyoming SIP contained in the
7 Federal Register (Vol. 78, No. 111, June 10).

8 Q. How will your testimony be organized?

9 A. My testimony can be broken down to an analysis of
10 two objectives related to concepts of prudence: 1) whether
11 or not it is prudent to recommend issuance of a CPCN
12 pursuant to *Idaho Code* §61-526 and 2) whether and to what
13 extent the Company's proposed budget should be pre-approved
14 for binding ratemaking treatment pursuant to *Idaho Code*
15 §61-541.

16 I begin by considering questions related to
17 whether or not a CPCN should be issued. I consider if the
18 Company's decision to invest in emission controls is
19 necessary and whether the project is least cost and least
20 risk for customers over the long-term when compared to
21 other alternatives given information known at this time.

22 The second objective considers factors that
23 ensure the project is constructed and deployed in a cost
24 effective manner. First, under *Idaho Code* §61-541
25

1 (2)(b)(iii), I analyze whether any or all of the Company's
2 proposed budget for the SCR investments should be pre-
3 approved by the Commission. Second, under *Idaho Code*
4 §61-541 (2)(b)(iv), I recommend an approach for handling
5 project variances. A table of contents is provided below.

6 <u>Table of Contents</u>	<u>Page No.</u>
7 Prudence of Proposed Investment	page 5
8 Drivers for Investment	page 5
9 Sufficiency of Company Analysis	page 6
10 Prudence of the Project Budget	page 20
11 Maximum Pre-approved Amount	page 20
12 Method of Handling Project Variances	page 29
13 Summary and Recommendations	page 32

14 **Prudence of Proposed Investment**

15 Drivers for Investment

16 Q. Please describe the primary drivers for the need
17 to invest in SCR emission controls for Jim Bridger
18 generating Units 3 and 4.

19 A. In compliance with Clean Air Act Regional Haze
20 (RH) rules, The Wyoming Department of Environmental Quality
21 (WDEQ) through its State Implementation Plan (SIP) requires
22 the Company to install SCR emission controls by December
23 2015 on Jim Bridger Unit 3 and by December 2016 on Unit 4
24 to limit Nitrogen Oxide (NOX) emissions to 0.07 lbs/MMBtu
25 (on a 30-day rolling average). Because the SIP is

1 enforceable by the State of Wyoming, the Company must
2 discontinue operation or install the necessary controls by
3 the dates stipulated in the SIP to continue operation.

4 The Company relies on 174 MW and 177 MW of net
5 dependable baseload capacity from Units 3 and 4,
6 respectively. This represents approximately 10% of Idaho
7 Power's total system generation capacity and approximately
8 19% of the Company's baseload capacity. The Company would
9 need to maintain at least an equivalent amount of baseload
10 capacity to continue to reliably and economically meet
11 customer's electricity needs. Therefore, permanently
12 halting operation of Bridger Units 3 and 4 without
13 replacing its generation capacity is not an option.

14 Sufficiency of Company Analysis

15 Q. Please provide a brief description of the
16 Company's analysis.

17 A. The Company's analysis consisted of two separate
18 types of studies: (1) a static unit by unit analysis
19 performed by an outside consultant, and (2) a system
20 analysis using fixed cost assumptions from the static
21 analysis combined with variable costs derived from the
22 Company's AURORA model.

23 For both studies, net present value (NPV) cost
24 comparisons were made using alternatives to investing in
25 SCR controls. Nine different combinations of natural gas

1 and carbon price forecasts were examined. The NPV costs
2 were calculated across a twenty-year time period from the
3 year 2013 through 2032.

4 The static analysis looked at each Jim Bridger
5 unit individually. This analysis provides a cost
6 comparison for each alternative resource as if it is
7 dispatched in exactly the same way as the Jim Bridger unit
8 it is assumed to replace. Although this analysis
9 illustrates the operating characteristic differences
10 between the different alternatives, its value is limited
11 because the calculated NPV costs are not representative of
12 how the alternative would be realistically dispatched
13 within the Company's overall system.

14 By contrast, the system analysis dispatches each
15 generation resource based on its own costs and operating
16 characteristics. For example, gas generation alternatives
17 are dispatched according to their respective fuel costs and
18 heat rates, instead of being dispatched like the coal units
19 they are intended to replace. Because of these reasons,
20 the Company's system analysis more realistically reflects
21 how each alternative might actually operate in the
22 Company's system. This provides more realistic NPV
23 comparisons when testing sensitivity to natural gas and
24 carbon prices.

25 Q. What alternatives to the "Upgrade" proposal,

1 investing in SCR controls for Jim Bridger Units 3 and 4 on
2 the SIP compliance deadlines, did the Company choose to
3 compare?

4 A. Idaho Power analyzed and compared the following
5 four different alternatives to the "Upgrade" proposal:

6 1. Natural Gas Conversion - Each Jim Bridger
7 unit is converted to natural gas fuel by the SIP
8 compliance deadlines.

9 2. Retire and Replace - Each Jim Bridger
10 unit is retired and replaced by an equal-sized
11 combined cycle combustion turbine (CCCT) gas
12 plant with operating characteristics similar to
13 the Langley Gulch CCCT plant by the SIP
14 compliance deadlines.

15 3. CTA Natural Gas Conversion - This is a
16 compliance timing alternative (CTA) that is
17 identical to the "natural gas conversion"
18 alternative described in number 1 above,
19 except it is assumed the SIP compliance deadline
20 can be delayed by five years.

21 4. CTA Retire and Replace - This is a
22 compliance timing alternative (CTA) that
23 is identical to the "retire and replace"
24 alternative described in No. 2 above, except it
25 is assumed the SIP compliance deadline can be

1 delayed by five years.

2 Q. Were the number and type of resource alternatives
3 reasonable for comparison purposes?

4 A. I believe so. Based on Idaho Power's analysis
5 methodology, I believe the goal was more to confirm the
6 installation of emission controls as the most economical
7 solution given current and future circumstances rather than
8 to identify the one best solution using a clean sheet
9 approach. By using an incremental approach, the Company
10 was able to use a minimal set of highly feasible
11 alternatives to get an indication it was choosing the best
12 course of action. The strength of that indication, which
13 in this case is the magnitude of difference in NPV between
14 each alternative and the "Upgrade" proposal, told the
15 Company if it was making the best decision or if a more
16 detailed and rigorous analysis was warranted.

17 Q. How did you assess if the alternatives used were
18 feasible and suitable for comparison?

19 A. I identified four factors that are important to
20 test feasibility. To be feasible, the alternative needed
21 to meet all four criteria. First, all the alternatives
22 needed to meet the reliability needs of Idaho customers.
23 As explained previously, Jim Bridger Units 3 and 4 provide
24 approximately 19% of the Company's baseload generation
25 capacity. In addition, Idaho Power already has a large

1 amount of seasonal or intermittent hydropower and wind
2 resources. Alternative resources considered as part of the
3 analysis must be dispatchable and reliable year round.

4 Second, the alternatives needed to have a cost
5 that can reasonably compete with an SCR equipped Bridger
6 unit to minimize rate impact to Idaho customers. The Jim
7 Bridger facility currently has the lowest dispatch cost of
8 all of the Company's generation resources. The types of
9 alternatives that can compete economically while meeting
10 all the other criteria is realistically very limited, even
11 with the additional cost of SCR controls and potential
12 future environmental compliance costs.

13 Third, the alternatives needed to meet or surpass
14 all current and potential environmental regulations
15 relevant to each alternative, including regulations under
16 consideration for the Jim Bridger units.

17 Finally, all alternatives for comparison needed
18 to be constructed and operational by the SIP compliance
19 deadline.

20 Q. Do you believe the compliance timing alternatives
21 considered by Idaho Power were realistic?

22 A. At one time there may have been an opportunity to
23 negotiate a delay in the Regional Haze compliance dates in
24 exchange for shutting down one or both units and replacing
25 them with an alternative resource. However, I believe the

1 opportunity for delay no longer exists.

2 Q. Why do you believe the opportunity to delay
3 compliance no longer exists?

4 A. There are several reasons. First, the Wyoming
5 SIP carries the force of law in the State of Wyoming until
6 such time as the EPA approves it or replaces it with a
7 Federal Implementation Plan. Second, on May 23, 2013, the
8 EPA created additional certainty by re-proposing rules that
9 will approve the Wyoming SIP making the SIP requirements
10 federally enforceable upon final approval. Third,
11 PacifiCorp, as a majority partner and owner-operator of the
12 Jim Bridger facility, is moving forward with installing the
13 controls. It received a CPCN in both Utah and Wyoming on
14 May 29, 2013 and May 10, 2013, respectively, and signed an
15 Engineering, Procurement, and Construction (EPC) contract
16 to install the controls. In reviewing the contractual
17 obligations between the two companies, I believe it would
18 be very difficult for Idaho Power to pursue a different
19 alternative than what PacifiCorp has already selected
20 without significant additional cost.

21 Q. What would Idaho Power need to do if it decided
22 not to participate in PacifiCorp's installation of
23 environmental controls?

24 A. I believe the most feasible option would be for
25 Idaho Power to sell its share of the facility to PacifiCorp

1 or a third party. Although the possibility exists, I
2 believe there is little incentive for PacifiCorp or a third
3 party to buy out Idaho Power's share in the time frame
4 required. Moreover, Idaho Power would incur potential
5 costs associated with stranded assets, the additional cost
6 of replacing lost Jim Bridger capacity, and damages owed to
7 PacifiCorp for breach of contract (See Company response to
8 Staff Production Request No. 9 attached as Staff Exhibit
9 No. 101).

10 Q. Despite your belief that negotiating a delay in
11 the compliance deadlines in exchange for shutting down
12 Units 3 and 4 is not realistic, do you see value in
13 analyzing the compliance timing alternatives?

14 A. Yes I do. I believe the CTA analysis
15 demonstrates how much more cost effective Idaho Power's
16 proposal is over the "natural gas conversion" or "retire
17 and replace" alternatives. With the CTA option, the
18 "natural gas conversion" and "retire and replace"
19 alternatives allow operation of Jim Bridger Units 3 and 4
20 without additional operational and capital costs of SCR
21 controls for a period of five years. It also avoids five
22 years of carrying costs associated with the capital
23 required to build a CCCT plant or to convert Jim Bridger
24 Units 3 and 4 to burn natural gas. Even with these
25 advantages, the SCR "Upgrade" option was most economical,

1 providing further evidence justifying the Company's
2 proposal.

3 Q. Please describe how Idaho Power evaluated risk
4 associated with each of the alternatives considered.

5 A. The Company's analysis focused on two primary
6 risk factors that would cause significant NPV differences
7 between each of the alternatives: carbon dioxide (CO2)
8 price and natural gas price. These factors were chosen
9 because the alternatives being compared are primarily
10 fueled by coal or natural gas. The Company calculated nine
11 NPV results using combinations of three different CO2 and
12 three different natural gas price forecasts. Comparing the
13 NPV results across the nine alternative model runs provides
14 an effective evaluation of risk associated with each
15 resource alternative.

16 Overall, I believe the factors chosen and the
17 methodology used to evaluate risk in the Company's analysis
18 are reasonable.

19 Q. Do you believe the natural gas and CO2 price
20 forecasts used are reasonable?

21 A. I do, with some caveats related to the natural
22 gas price forecast. First, the natural gas and CO2 price
23 forecasts were identical to the forecasts used to develop
24 the 2013 Integrated Resource Plan (IRP). This means they
25 were reviewed publically through the IRP Advisory Council

1 as part of the IRP development process.

2 Second, the forecasts were based on data from
3 reputable third party sources. The CO2 price forecast
4 utilized data from the "2011" and "2012 Carbon Dioxide
5 Price Forecast" published by Synapse Energy Economics, Inc.
6 The natural gas forecast was derived from the "Annual
7 Energy Outlook, 2012" published by the US Energy
8 Information Administration (EIA).

9 With respect to CO2, the Idaho Power CO2 price
10 forecast is somewhat more conservative when compared to the
11 forecast used by PacifiCorp in its 2013 IRP. This favors
12 the "natural gas conversion" and "retire and replace"
13 alternatives by phasing in CO2 cost earlier. It also
14 provides a forecast that is approximately equal to the
15 PacifiCorp forecast in the low and planning CO2 cases and
16 consistently higher in the high CO2 case over the analysis
17 time period.

18 However, I believe the Company's natural gas
19 forecast may be less conservative by being higher than
20 other nominal forecasts. This favors investment in SCR
21 controls over natural gas fueled alternatives. The Company
22 applied a three percent inflation rate to the EIA forecast
23 in real 2010 dollars to get a nominal dollar forecast over
24 the planning period. When compared to PacifiCorp or EIA's
25 nominal dollar forecast, Idaho Power's gas price forecast

1 is considerably higher, especially in the out years.
2 Although I don't believe the Company's method is
3 necessarily unreasonable, I believe that using EIA's
4 nominal dollar forecast is more transparent and uses an
5 inflation rate that is likely more accurate for natural
6 gas. For comparison purposes, these forecasts are
7 illustrated in Staff Exhibit No. 102.

8 Q. How does Idaho Power's comparatively higher
9 natural gas price forecast affect the analysis?

10 A. To better understand how the natural gas forecast
11 affected the analysis, I looked at the "tipping point"
12 analysis provided by the Company in response to Staff
13 Production Request No. 44. The analysis determined how
14 much gas prices would need to decrease to make the next
15 best alternative more economical than investing in SCR
16 controls (the planning CO2 price forecast was used as the
17 baseline). The analysis showed that natural gas prices on
18 average would need to decrease by 52 percent in order to
19 make the "retire and replace" with a CCCT alternative more
20 economically favorable. Because this percentage decrease
21 is larger than the percentage difference between the
22 Company's gas price forecast and EIA's nominal forecast, I
23 concluded that the differences in the natural gas price
24 forecasts are not substantial enough to change the
25 Company's final recommendation. Regardless of the forecast

1 used, the forecast would have to be considerably lower.

2 Q. Were there any other important factors to
3 consider regarding risk?

4 A. The other important factor is the cost of
5 compliance for future environmental regulations beyond
6 Regional Haze. For some of the regulations, there is
7 considerable uncertainty about what will be required.
8 Potential future regulations subject to consideration for
9 Jim Bridger Units 3 and 4 include: (1) Mercury and Air
10 Toxic Standards (MATS) Rule, (2) Clean Water Act Section
11 316(b), (3) Coal Combustion Residuals (CCR), and (4) future
12 regulations to limit greenhouse gas emissions.

13 Q. How did Idaho Power account for these potential
14 compliance costs?

15 A. With the exception of greenhouse gas regulations,
16 the Company included incremental capital and operation and
17 maintenance costs for controls required by each regulation
18 depending on the type and technology of each alternative
19 under consideration. Most of the incremental cost
20 estimates were originally developed by PacifiCorp.
21 However, the consultant hired by Idaho Power to do the
22 "static" analysis was tasked to review and validate all of
23 the capital and variable cost assumptions, including the
24 cost of replacement capacity and environmental compliance
25 costs for each alternative. Given the highly technical

1 nature of environmental control technology, I believe this
2 approach provided reasonable assessment of potential future
3 environmental costs and added credibility to the Company's
4 analysis.

5 Q. How did Idaho Power account for greenhouse gas
6 regulation compliance costs?

7 A. EPA Greenhouse gas regulations for existing
8 sources are currently not expected to be finalized until
9 June of 2015. Nevertheless, the Company included a
10 surrogate CO2 cost adder to the variable cost of each
11 alternative on a dollar per megawatt-hour basis with the
12 full CO2 cost charged to coal-fueled alternatives and 50%
13 of the cost charged to natural gas fueled alternatives
14 because CO2 emissions for natural gas are approximately
15 half that of coal. As mentioned earlier, the CO2 cost was
16 included as a sensitivity variable. I believe this is
17 reasonable treatment for greenhouse gas compliance costs
18 until a framework for EPA rulemaking is proposed and
19 finalized.

20 Q. Did higher CO2 prices affect the NPV results?

21 A. When high CO2 costs were combined with the low
22 natural gas price forecast in the Company's analysis, the
23 "retire and replace" was a better alternative economically
24 than the "upgrade" proposal based on the NPV results. To
25 understand the sensitivity of the analysis on CO2 price

1 alone, I requested the Company perform a "tipping point"
2 analysis to determine how much CO2 prices would need to
3 increase to make the next best alternative more economical
4 than investing in SCR controls using the planning natural
5 gas price forecast case as a baseline. The analysis showed
6 that CO2 prices on average would need to increase
7 approximately 423 percent in order to make the "retire and
8 replace" alternative more economically favorable.

9 Q. Is there anything else you considered in the
10 Company's analysis leading to its decision to upgrade Jim
11 Bridger Units 3 and 4?

12 A. Yes. The EPA has not yet approved the Wyoming
13 SIP regarding NOX compliance for Bridger Units 3 and 4.
14 However, after several delays by the EPA, the agency
15 released a re-proposal to effectively approve SCR
16 installation on Units 3 and 4 by December 2015 and 2016,
17 respectively, by authorizing an emission limit of 0.07
18 lbs/MMBtu. If the EPA issues a notice of final rulemaking
19 on November 21, 2013 as expected with no changes to the re-
20 proposal, it will effectively make installation of SCR
21 controls federally enforceable. In the unlikely event that
22 the EPA decides to change the Wyoming SIP, it would
23 probably make the requirements more stringent.

24 Q. Did the Company consider this contingency?

25 A. Yes. The Company, through PacifiCorp as the

1 operator of the plant, has signed a Limited Notice to
2 Proceed (LNTP) contract with an EPC contractor to design
3 and install the controls. The LNTP allows the Company
4 flexibility to make changes to the specifications of the
5 design and purchased equipment to meet a 0.05 lbs/MMBtu NOX
6 limit up to the date the EPA is expected to issue its final
7 rules.

8 Q. Would the additional cost of meeting a more
9 stringent emission limit change the outcome of the
10 alternative analysis performed by the Company?

11 A. I do not believe it would. Based on the
12 Company's response to Staff Production Request No. 6, the
13 incremental capital cost of meeting a 0.05 lb/MMBtu NOX
14 limit is estimated to be less than \$1.7 million per unit.
15 Amortized over the life of the unit and brought back to
16 present value over the study period, the effect on the NPV
17 results for the "upgrade" proposal would not make a
18 material difference.

19 Q. What do you recommend based on your review of the
20 Company's analysis?

21 A. Based on the overall sufficiency and
22 reasonableness of the Company's analysis and also based on
23 the overall magnitude of difference in net present value
24 between each alternative and the "upgrade" proposal for the
25 different sensitivity scenarios, I agree with the Company's

1 "upgrade" proposal and recommend the Commission issue a
2 CPCN pursuant to *Idaho Code* §61-526.

3 Prudence of the Project Budget

4 Maximum Pre-approved Amount

5 Q. How did you determine your recommended level of
6 project costs eligible for binding ratemaking treatment
7 pursuant to *Idaho Code* §61-541?

8 A. Pursuant to *Idaho Code* §61-541 (2)(b)(iii), the
9 Commission is to consider "the maximum amount of costs that
10 the Commission will include in rates at the time determined
11 by the Commission without the public utility having the
12 burden of moving forward with additional evidence of the
13 prudence and reasonableness of such costs." Based on this
14 guidance, I believe binding ratemaking treatment in this
15 case should be limited to only those expense categories
16 that are necessary, and known and measurable with a high
17 level of certainty. I also recommend that each category of
18 costs should be pre-approved individually rather than on a
19 total project cost perspective. This protects against
20 premature approval of budgeted amounts when actual costs on
21 an individual category basis could be potentially lower.
22 This approach ensures the Commission's right to review the
23 prudence of actual cost before they are put into rates.

24 Q. Why should uncertain budgeted amounts for
25 individual project categories be excluded from pre-

1 approval?

2 A. There are two reasons. First, excluding
3 uncertain amounts incents the Company to continue to find
4 cost-effective ways of implementing a project once it is
5 underway. Pre-approval of budgeted amounts that are set
6 using liberal estimating methods or that include slack from
7 contingency amounts allow project managers to spend up to
8 the amount of their authorized budget without regard for
9 potential savings. Second, excluding uncertain amounts
10 protects against recovery of a full pre-approved amount if
11 actual costs are less. Consequently, I recommend that the
12 Commission conservatively set pre-approved project costs to
13 assure costs are reasonably incurred in all cost item
14 categories throughout project development.

15 Q. Will the Company have difficulty financing the
16 project if the Commission denies pre-approval of costs on a
17 total project basis?

18 A. Not necessarily in this case. In response to
19 Staff's Production Request No. 18, which asks how the
20 project will be financed, the Company said,

21 Idaho Power expects to finance this project
22 consistent with the financing of its total
23 construction program. The Company expects
24 to finance its capital requirements with a
25 combination of internally generated funds
and externally financed capital. Idaho
Power has not entered into any alternative
financing agreements and therefore has not
developed a financing payment schedule based
on non-traditional financing schemes.

1 Because Idaho Power is using a combination of
2 internally generated funds and capital from its overall
3 construction program budget and is not required to secure
4 financing specifically for this project, the need for
5 binding ratemaking treatment to secure favorable financing
6 is reduced. Moreover, the Company's ability to secure
7 favorable financing is not a requirement of *Idaho Code*
8 §61-541.

9 Therefore, more of the focus should be placed on
10 assuring that project costs are properly incurred and are
11 subject to review when actual costs are known. This means
12 that uncertain budgeted amounts should not be included in
13 the pre-approved total.

14 Q. Does Idaho Power's shared ownership of Bridger
15 with PacifiCorp affect your recommendations in this case?

16 A. Yes. PacifiCorp, as the operator of the plant,
17 has the responsibility to manage the project. However,
18 Idaho Power still has a responsibility to make sure
19 PacifiCorp does everything it reasonably can to implement
20 the project cost-effectively.

21 Q. Is there evidence that the Company has had
22 difficulty providing managerial oversight of its operating
23 partner's operating and investment decisions in the past?

24 A. Yes. For example, in Oregon Case UE 233 (Order
25 No. 13-132), the Oregon Commission disallowed Idaho Power

1 management expenses because the Company was "unaware of the
2 existence of a key study underlying the decision to upgrade
3 Bridger 3," in its general rate case.

4 Q. What amount do you recommend for pre-approval in
5 this case?

6 A. The only costs I recommend for binding ratemaking
7 treatment are the amount of the EPC contract and actual
8 costs already incurred during the development phase. I
9 have illustrated my recommendations for budget pre-approval
10 by expense category in Staff Exhibit No. 103.

11 Q. Please explain how Staff Exhibit No. 103 is
12 organized relative to your testimony.

13 A. Staff Exhibit No. 103 illustrates amounts
14 included and excluded in Staff's proposed Commitment
15 Estimate by cost item category. Amounts included in
16 Staff's proposed Commitment Estimate are further broken
17 down by actual cost shown in Column 1 and by estimates from
18 competitive bids and contracts shown in Column 2 with
19 Staff's total proposed amounts shown in Column 3. Amounts
20 excluded from Staff's proposal are shown in Columns 4 and
21 5. Column 4 shows amounts that require both full prudence
22 review and cost verification because there are questions
23 whether the cost item is necessary. Column 5 reflects
24 amounts for cost item categories that I believe are
25 necessary; however, the amounts are uncertain at this time

1 requiring future cost verification. Column 5 reflects
2 Idaho Power's proposed Commitment Estimate contained in the
3 Company's Application.

4 Q. Why did you recommend pre-approval of only [REDACTED]
5 [REDACTED] in actual costs from the development phase
6 category?

7 A. I was able to review [REDACTED] in actual cost
8 included in the development phase and determine it was
9 reasonable and prudent. The certainty of remaining
10 forecasted costs were harder to ascertain. Thus, my
11 recommendation to leave them out of the Commitment Estimate
12 for future approval.

13 Q. Why do you recommend that the full [REDACTED]
14 [REDACTED] cost for the EPC contract be included in Staff's
15 Proposed Commitment Estimate?

16 A. The EPC contractor was selected through a
17 reasonable and prudent competitive bidding process. The
18 process provided certainty that the contract would be
19 awarded to the lowest cost contractor best able to meet
20 PacifiCorp's needs. Because a contract was signed, a
21 framework to ensure performance and cost guarantees was
22 developed that provides certainty around the Company's
23 estimate, thereby making it known and measurable.

24 Q. Please generally describe PacifiCorp's
25 competitive bidding process.

1 A. Twenty-seven request-for-proposals (RFP) were
2 distributed. Of the RFP's sent out, only five bids were
3 returned or were complete. Using criteria developed prior
4 to the start of the evaluation process, the bids were
5 evaluated using a cross-functional team including a member
6 from an outside engineering firm. Negotiations were
7 conducted with the two finalists with the final selection
8 going to the lowest cost bidder.

9 Q. Has the Company through its managing partner,
10 PacifiCorp, signed a limited notice to proceed contract to
11 install SCR controls on Jim Bridger Units 3 and 4?

12 A. Yes. PacifiCorp and, by default due to their
13 joint-ownership, Idaho Power have signed a limited notice
14 to proceed (LNTP) contract with the EPC Contractor to
15 design and install SCR controls. This allows the EPC
16 contractor to begin work on the project while delaying the
17 Company's exposure to significant costs up until the Full
18 Notice to Proceed deadline on December 1, 2013.

19 Q. Is there an incremental cost associated with this
20 type of contract?

21 A. Yes. There is a premium of approximately [REDACTED]
22 [REDACTED] for the LNTP contract above the cost of the base
23 contract according to documents supplied by Idaho Power in
24 response to Staff Production Request Nos. 1 and 40.

25 Q. Is this prudent?

1 A. I believe it is. As described in the first
2 section of my testimony, uncertainty still exists
3 surrounding EPA's final approval of the Wyoming SIP which
4 the EPA indicated would occur on November 21, 2013.
5 According to Staff Production Request No. 2 and PacifiCorp
6 testimony in the Utah CPCN case, delaying the contract past
7 May 31, 2013 would put Regional Haze compliance by the
8 Wyoming SIP deadlines at risk. Although the EPA did
9 recommend approval of the Wyoming SIP in its re-proposal
10 submitted on May 23, 2013, because of the number of EPA
11 delays that have already occurred, uncertainty remains
12 whether the requirements will change. Signing a LNTF
13 contract provides a way to alleviate risk of non-compliance
14 due to time constraints while providing flexibility to
15 change the design to meet more stringent emission
16 requirements if the EPA changes them in its final rules.

17 In response to Staff Production Request No. 57,
18 the Company justified the cost premium based on increased
19 equipment and material cost due to delayed purchase orders
20 and higher labor rates from a compressed construction
21 schedule. I believe the costs are justified.

22 Q. Please explain why you specifically excluded the
23 Company's estimate for the Boiler and Pre-heater Economizer
24 Upgrade in Staff's proposed Commitment Estimate.

25 A. I excluded the full [REDACTED] cost from the

1 Commitment Estimate because it is not known and measurable
2 at this point in time. The basis for the estimate is
3 partly derived from a non-competitive proposal from a
4 potential service provider. Without a competitive bidding
5 process or something equivalent, it is difficult to
6 ascertain whether or not the price is reasonable. In
7 addition, information in the proposal reflects uncertainty
8 as to the extent of work that needs to be performed. For
9 example, there is an Electrostatic Precipitator option for
10 Unit 4, which would cost an additional [REDACTED] that
11 PacifiCorp is not certain is required. The proposal also
12 indicates there is uncertainty due to [REDACTED]
13 [REDACTED] which has prevented the service
14 provider from providing a full and firm price for
15 installation. PacifiCorp estimated this additional cost by
16 basing it on comparable cost for a similar installation on
17 PacifiCorp's Naughton Unit 1. Given the potential cost
18 difference in estimates for Bridger Unit 3 [REDACTED] and
19 Unit 4 [REDACTED]
20 [REDACTED] for the same type of work within
21 the same proposal, I believe estimates for additional work
22 at a totally different facility to be at least equally
23 uncertain.

24 Q. Why did you exclude the Company's estimate for
25 the Low Temperature Economizer in Staff's proposed

1 Commitment Estimate?

2 A. I excluded the full [REDACTED] from the
3 Commitment Estimate because there is a question whether any
4 investment is necessary at all, requiring a full prudence
5 review when there is more certainty. The basis for the
6 estimate is a non-competitive proposal from a potential
7 service provider. In the proposal, the service provider
8 recommends five separate options that range in cost from [REDACTED]
9 only requiring a change in operating procedures to
10 installing an economizer that could cost up to [REDACTED].
11 Because of the potential to operate the generating units
12 without any investment, in my opinion, a full prudence
13 review is required.

14 Q. Why did you exclude the Company's estimate for
15 the [REDACTED] cost for the economizer upgrade, the
16 [REDACTED] cost for flue gas reinforcement, the [REDACTED]
17 [REDACTED] cost for spare parts allowance, and [REDACTED]
18 in other cost expense in Staff's Proposed Commitment
19 Estimate?

20 A. Again, none of these costs are known and
21 measurable at this time. All of these costs were estimated
22 using comparable costs for similar work and expenses at
23 Naughton Unit 3, and Naughton Units 1 and 2. For reasons
24 stated earlier regarding a lack of a competitive bidding
25 process or equivalent, and the level of difference and

1 uniqueness between generation units contributing to a high
2 level of uncertainty, I believe the amounts should be
3 reviewed as actual costs when they are known and when the
4 Company files to have them recovered in rates.

5 Q. Please provide a summary of your recommendations
6 for a pre-approved budget amount.

7 A. The amounts below summarize the Commitment
8 Estimate I am recommending the Commission adopt in this
9 case.

10 **Staff Commitment Estimate (\$000's)**

	<u>Unit 3</u>	<u>Unit 4</u>	<u>Total</u>
11 Development Phase			
12 EPC Contract			
13			
14 Total Direct	\$39,648	\$41,729	\$81,378

15 Method of Handling Project Variances

16 Q. What are the Commission's responsibilities
17 regarding project variances?

18 A. Idaho Code §61-541(b)(iv) states that ratemaking
19 treatments are to include "the method of handling any
20 variances between cost estimates and actual costs."

21 Q. How do you recommend that variances between cost
22 estimates and actual cost be handled?

23 A. I have five recommendations. First, there should
24 be a mandatory prudence review of actual costs in a
25 subsequent proceeding before the expenses can be put into

1 rates.

2 Second, in those proceedings, all actual
3 expenditures should be reviewed against pre-approved
4 amounts by cost item category. Any actual cost item
5 category that exceeds the pre-approved budget amount should
6 be reviewed to ensure any amount above the soft-cap for
7 each category is reasonable and prudent. Soft-cap is
8 defined as the maximum amount the Commission will allow
9 without performing a prudence review of any excess amount
10 above the cap before being put into rates. This
11 recommendation is an augmentation of the soft-cap used in
12 the Langley Gulch CPCN case (IPC-E-09-03), where the soft-
13 cap was set for the total approved Commitment Estimate.
14 Unlike Langley Gulch, however, in which the project was
15 constructed mostly under a single EPC contract, this
16 project will possibly entail as many as four additional
17 contracts. Setting a soft-cap for each cost category will
18 ensure a higher level of cost control by not allowing slack
19 in one expense category estimate to serve as a cost
20 contingency for another category with unrelated expenses.

21 Third, I recommend that the Commission allow
22 either all or none of the expense in any category to be
23 approved. If the Commission only pre-approves a percentage
24 of each category, it is likely the Company will exceed the
25 soft-cap for those categories requiring a full prudence

1 review of all expenses within that category at the time
2 they are put into rates.

3 Fourth, if the Commission does allow partial pre-
4 approval of the Company's estimate of a cost item category,
5 any amount put into rate base should not exceed the actual
6 cost of that category. The Company says in its Application
7 that, "Should the cost of the project be less than the cost
8 estimate, the savings would directly benefit the customer
9 through a lower amount in rate base." I agree with the
10 Company's proposal that any amount put into rate base
11 should not exceed actual cost. However, I recommend,
12 consistent with my earlier recommendation, that this apply
13 to each cost item category in isolation and not for the
14 total pre-approved amount.

15 Fifth, the Company should provide to the
16 Commission quarterly project updates that illustrate plan
17 vs. actual status of expenditures by cost item category and
18 for the overall project timeline. This will alert the
19 Commission of major difficulties, unseen circumstances or
20 changes in scope throughout the life of the project. It
21 will also provide better documentation when reviewing
22 prudence in a subsequent proceeding. Finally it will
23 ensure that Idaho Power is actively performing oversight of
24 a project PacifiCorp is managing.

25 Q. Please discuss any other issues related to

1 variances between cost estimates and actual costs.

2 A. There was difficulty in reviewing actual
3 development phase expenses. This is due to the way
4 PacifiCorp invoices Idaho Power for its share of the
5 expenses. The line items on the invoice show a breakdown
6 based on the amount of labor, material, travel, etc., which
7 can cut across multiple contracts, work breakdown structure
8 elements, and commitment cost item categories, effectively
9 removing the ability to trace the activity causing the
10 cost. I recommend that the Company develop a method with
11 its partner, PacifiCorp, to ensure the ability to track
12 expenditures by commitment cost category and work breakdown
13 structure element to enable review in future proceedings.

14 Summary and Recommendations

15 Q. Please summarize Staff's position and
16 recommendations regarding Idaho Power's CPCN Application.

17 A. I believe the Company's decision to move forward
18 with the emission control investment project for Jim
19 Bridger Units 3 and 4 is prudent, supporting authorization
20 of a CPCN under *Idaho Code* §61-526.

21 Regarding binding ratemaking treatment under
22 *Idaho Code* §61-541, I recommend that the Commission pre-
23 approve by cost item category in the amounts of [REDACTED]
24 [REDACTED] for Unit 3 and [REDACTED] for Unit 4 in
25 development phase cost, and [REDACTED] for Unit 3 and

1 [REDACTED] for Unit 4 for the EPC contract for a total
2 of \$81.378 million. I also recommend the following
3 regarding methods of handling variances between cost
4 estimates and actual costs:

5 1. There should be a mandatory prudence review
6 of actual costs in a subsequent proceeding before
7 the expenses can be put into rates.

8 2. In that proceeding, all actual
9 expenditures should be reviewed against pre-
10 approved amounts by cost item category. Any
11 actual cost item category that exceeds the pre-
12 approved budget amount should be reviewed to
13 ensure any amount above the soft-cap for each
14 category is reasonable and prudent.

15 3. The Commission should allow either all or
16 none of the expense in a cost item category
17 subject to later approval.

18 4. If the Commission does allow partial
19 approval of the Company's estimate of a cost item
20 category, any amount put into rate base should
21 not exceed actual cost of that category.

22 5. The Company should provide to the Commission
23 quarterly project updates that illustrate plan
24 vs. actual status of expenditures by cost item
25 category and for the overall project timeline.

1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16
17
18
19
20
21
22
23
24
25

6. The Company should develop a method with its partner, PacifiCorp, to ensure the ability to track costs by cost item category and Work Breakdown Structure element so that prudence can be reviewed on an on-going basis.


Q. Does this conclude your direct testimony in this proceeding?

A. Yes, it does.

CASE NO. IPC-E-13-16

EXHIBIT NO. 101 OF MIKE LOUIS

IS PROPRIETARY



CASE NO. IPC-E-13-16

EXHIBIT NO. 103 OF MIKE LOUIS

IS PROPRIETARY

CERTIFICATE OF SERVICE

I HEREBY CERTIFY THAT I HAVE THIS 11TH DAY OF OCTOBER 2013, SERVED THE FOREGOING **NON-PROPRIETARY DIRECT TESTIMONY OF MIKE LOUIS**, IN CASE NO. IPC-E-13-16, BY E-MAILING AND MAILING A COPY THEREOF, POSTAGE PREPAID, TO THE FOLLOWING:

LISA D NORDSTROM
JENNIFER REINHARDT-TESSMER
IDAHO POWER COMPANY
PO BOX 70
BOISE ID 83707-0070
E-MAIL: lnordstrom@idahopower.com
jreinhardt@idahopower.com
dockets@idahopower.com
CBearry@idahopower.com


KEN MILLER
SNAKE RIVER ALLIANCE
BOX 1731
BOISE ID 83701
E-MAIL: kmiller@snakeriveralliance.org

PETER J RICHARDSON
GREGORY M ADAMS
RICHARDSON ADAMS
515 N 27TH ST
BOISE ID 83616
E-MAIL: peter@richardsonadams.com
greg@richardsonadams.com

DR DON READING
6070 HILL ROAD
BOISE ID 83703
E-MAIL: dreading@mindspring.com

BENJAMIN J OTTO
ID CONSERVATION LEAGUE
710 N 6TH ST
BOISE ID 83702
E-MAIL: botto@idahoconservation.org

DEAN J MILLER
McDEVITT & MILLER LLP
420 W BANNOCK
BOISE ID 83702
E-MAIL: joe@mcdevitt-miller.com


SECRETARY